

SCHEDULE

DESCRIPTION	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB
Existing Conditions											
System Assessment and Profile	█	█									
Issue Identification											
Establish Issue and Needs Summary (Early Input and Survey Summary)		█	█								
Revenue and Investment Plan											
Preliminary Revenue Analysis and Strategic Needs		█	█								
Develop Constrained Capital and Operational Plan							█	█	█		
Mobility Management Framework											
Establish Existing Architecture		█	█								
Establish Consensus on Mobility Management Framework						█	█	█	█		
Transit Asset Management Plan											
Develop Assessment Management Plan							█	█	█		
System Performance Measures											
Evaluate Current Goals and Objectives		█	█								
Develop Strategic Goals, Objectives and Performance Measures							█	█	█	█	
Operations Analysis											
Brainstorm System Deconstruct	█										
Public Input on Existing System		█									
System Reconstruct					█						
Public Input on Reconstruct						█					
Present Operational Alternative									█		
Public Involvement											
Study Review Committee											
SRC #1		█									
SRC #2					█						
SRC #3							█				
SRC #4								█			
Rider Survey											
Develop and Deploy	█	█									
Key Stakeholder Meetings											
Focus Group		█									
Operator Workshop											
#1	█										
#2					█						
#3								█			
Public Input Meeting											
PIM #1		█									
PIM #2						█					
PIM #3									█		
Local Approvals											
City and MPO Approvals									█	█	
Project Closeout											█