TASK	Feb 12-16	Feb 19-23	F 26-M 2	Mar 5-9	Mar 12-16	Mar 19-23	Mar 26-30	Apr 2-6	Apr 9-13	Apr 16-20	Apr 23-27	A 30-M 4	May 7-11	May 14-18	May 21-25	M 28-J1	June 4-8		Meetings -
Identify Need & Purpose of Study																			
• Input from Human Serv. Coord. Com. & staff					◊														
• Documentation from 2004 TDP																			
Identify Challenges & Opportunities																			
• Consult Stakeholders					◊														
• Evaluate 8/9 performance																			
• Identify key trip generators																			
Identify Current & Future Conditions																			
• Consult Stakeholders					◊		◊												
• Route & service analysis																			
• Demographic Analysis																			
Identify Goals & Objectives																			
• Consult Stakeholders					◊		◊												
• Refine Goals & Establish Objectives																			
• Identify usage of objectives in alt. analysis																			
List Possible Alternatives																			
• Consult Stakeholders					◊		◊												
• Examine 2004 TDP																			
• List Alternatives																			
Evaluate Alternatives																			
• Consult Stakeholders					◊		◊												
• Cost - benefit analysis																			
• Find optimal solutions																			
Study Recommendations																			
• Public Forum												◊							Public Forum -
• Stakeholder Input										◘									Stakeholders -
• COW											♦								COW - April 2
• Study Revisions																			
• City Council													■						City Council -
• TAC													¤						TAC - May 9th
• Service/Safety																			Service/Safety
Submit Final Report																			
• Seek Approval at MPO Exec Board Meeting													♣						MPO Exec - M
• Final Revisions																			
• Publish & Distribute Report																			
Service Begins																			Service Begins
◊ = Public Meeting																			
♣ = MPO Exec Board Meeting																			

Dates
April 5th
April 18th
3rd
May 7th
- As Needed
ay 11th
- June 1